EXTENSION OF TIME PROPOSAL

1	Name of work	IMPROVEMENTS AND ASPHALTING TO MAIN ROAD OF BHADRAPPA AND TATA NAGAR IN WARD.NO.8
2	Amount of Work Portion	
3	Estimated Cost	Rs.20.00 Lakhs
4	Name of contractor	AKHILESH.P
5	Agreement No.	
6	No. and date under which work order issued	BBMP/EE/BTP/51/2016-17 15.06.2016
7	Time limit originally fixed for completion	90 DAYS
8	Date of application by the contractor for granting extension of time	14/09/16.
9	Date of receipt of application in the sub division office	14/09/16
10	Extension granted if any	
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	60 days
15	Date of recommending time limit applied for	14-09-2016
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	60 days.
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Since ~~ABSTRACT~~ ANNEXURE carried UGD work, this work could not be started. Hence, Extension of time may be granted.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division

Chief Engineer
Yelahanka Zone, Bangalore-92